



Montgomery County
Public Schools

NEW MIDDLE AND HIGH SCHOOLS
Progress Update
April 17, 2012

Construction Progress



Auburn High School

Construction Progress



Auburn High School

Auburn Strand Activity

- Final building permit and site plan approval pending
- Building committee to meet in early May to review final interior finish selections
- Work on Route 8 to start first week in June
- Foundation work nearly complete; low block masonry work continues; underground plumbing underway; underground electrical being relocated
- Starting to re-focus team's efforts on AMS
- AHS and AMS on schedule

Construction Progress



Blacksburg High School

Construction Progress



Blacksburg High School

Blacksburg High School Activity

- Permit for structural steel pending
- Final building permit expected within next 2 weeks
- Final drawings to be issued soon that incorporate TOB review comments and design review comments from MCPS
- Foundation work in classroom wing complete. Foundation concrete continues in remaining areas of building. Low block masonry underway. Underground plumbing has started. Elevator steel going vertical.
- Project on schedule